

# Weekly BTOP

## Community Anchor Institution

### Update

As of 4-5-2012

# Weekly BTOP Community Anchor Institution Update

Community Anchor Institution (CAI)	Project Totals	Total Complete	% Project Completed
Total CAIs	1062	433	41%
Improved Service (Router Only; CAI with Existing Fiber)	340	261	77%
New Service (Fiber to DMARC & Router)	638	172	27%
Engineering Submitted	631	n/a	99%
Engineering Approved	536	n/a	84%
Fiber Miles Completed	546 mi	245.25 mi	45%
CAIs with Fiber to DMARC	638	255	40%
CAIs requiring Facilities Build Out	155	96	62%
Routers Deployed	978	687	70%

## BTOP Scorecard

As of 4-5-2012

Router Deployed is defined as router received at location and signed for by BTOP recipient.

Additional Information can be found at

