

Weekly BTOP

Community Anchor Institution

Update

As of 5-18-2012

Weekly BTOP Community Anchor Institution Update

**BTOP
Scorecard
As of 5-18-2012**

Community Anchor Institution (CAI)	Current Project Totals	Total Complete	% Project Completed
Total CAIs	1062**	536	50%
Improved Service (Router Only; CAI with Existing Fiber)	343	299	87%
New Service (Fiber to DMARC & Router)	638	237	37%
Engineering Submitted	638	n/a	100%
Engineering Approved	589	n/a	92%
Fiber Miles Completed	567.6	290.5	52%
CAIs with Fiber to DMARC	638	330	52%
CAIs requiring Facilities Build Out	191	124	65%
Routers Deployed	978	761	78%
Router Deployed is defined as router received at location and signed for by BTOP recipient. **81 CAIs have been removed from the fiber build and router deployment list, making our current total CAIs 981.**			

Additional Information can be found at

