

Weekly BTOP

Community Anchor Institution

Update

As of 5-25-2012

Weekly BTOP Community Anchor Institution Update

Community Anchor Institution (CAI)	Current Project Totals	Total Complete	% Project Completed
Total CAIs	1062**	546	51%
Improved Service (Router Only; CAI with Existing Fiber)	347	301	87%
New Service (Fiber to DMARC & Router)	633	245	39%
Engineering Submitted	638	n/a	100%
Engineering Approved	589	n/a	92%
Fiber Miles Completed	567.6	323.58	57%
CAIs with Fiber to DMARC	638	340	53%
CAIs requiring Facilities Build Out	200	124	62%
Routers Deployed	978	764	78%

Router Deployed is defined as router received at location and signed for by BTOP recipient.

82 CAIs have been removed from the fiber build and router deployment list, making our current total CAIs 980.

BTOP
Scorecard
As of 5-25-2012

Additional Information can be found at

