

# Weekly BTOP

## Community Anchor Institution

### Update

As of 6-22-2012

# Weekly BTOP Community Anchor Institution Update

Community Anchor Institution (CAI)	Current Project Totals	Total Complete	% Project Completed
Total CAIs	1062**	576	54%
Improved Service (Router Only; CAI with Existing Fiber)	352	300	85%
New Service (Fiber to DMARC & Router)	628	276	44%
Fiber Miles Completed	567.6	343	60%
CAIs with Fiber to DMARC	628	368	59%
CAIS requiring Facilities Build Out	230	136	59%
Routers Deployed	980	796	81%
Router Deployed is defined as router received at location and signed for by BTOP recipient. **82 CAIs have been removed from the fiber build and router deployment list, making our current total CAIs 980.**			

**BTOP**  
**Scorecard**  
 As of 6-22-2012

Additional Information can be found at

