

Weekly BTOP

Community Anchor Institution

Update

As of 2.10.12

Weekly BTOP Community Anchor Institution Update

As of 2.10.12

- **1062** Community Anchor Institutions (CAI) are initially identified on the BTOP Grant
- **88** of the original CAIs have been removed from the list of 1062 CAIs due to existing service or other reasons (i.e. building closings, work relocated etc...) leaving **974** CAIs.
- **15** of The **88** CAIs removed were located in Hardy County and it was later determined that they will receive routers only as their fiber build was cared for by a subsequent grant.
- A request has been approved by NTIA to **replace the 88 CAIs** removed from the original list with new CAIs.
- **314** CAIs have been completed of which **231** are Improved Service and **83** are New Service
- **345 CAIs** have been identified with existing fiber and will receive a **router only**. These are classified as **Improved Service** and require no engineering.
- **636 CAIs do not have existing fiber** and require engineering and a fiber build these are **classified as new service**.
- Engineering has been submitted for **619 CAIs (97.3%)** requiring new service
- Engineering has been approved for **432 CAIs (67.9%)** requiring new service
- **167.8** Miles of fiber have been built as of **2.10.12**
- **162** CAIs have received Fiber to the Demarcation point Facilities build out is required for **110** CAIs (Additional CAI may be identified as subsequent engineering completes)
- **27** CAIs have had Facilities Build out completed

Weekly BTOP Community Anchor Institution Update

BTOP Scorecard

As of 2.10.12

Additional information can be found at

Community Anchor Institution (CAI)	Project Totals	Complete	% Project Completed
Total CAIs	1062	314	29.6%
Improved Service (Router only Installed due to Existing Fiber)	345	231	67.0%
New Service(Fiber to DMARC & Router)	636	83	13.1%

Engineering data	Project Totals	% Complete
Total CAIs to Engineer	636	N/A
Engineering Submitted	619	97.33%
Engineering Approved	432	67.92%
Fiber Completed to DMARC	162	25.47%
Engineered CAIs available to Complete	270	62.50%
CAIs Requiring Facilities Build Out	110	17.30%



recovery.wv.gov

West Virginia's Economic Recovery Portal

W/W Project Progress	Prior Week	2.10.12	Difference	% Growth
Engineering Submitted	621	619	-2	-0.3%
Engineering Approved	431	432	1	0.2%
Fiber Miles Completed	166.9	167.8	1	0.6%
CAIs with new Fiber to DMARC	149	162	13	8.7%
CAIs Requiring Facilities Build Out	103	110	7	6.8%
Router Deployed With Existing Fiber (Improved Service)	227	231	4	1.8%
Routers Deployed to CAI receiving new fiber to DMARC (New Service)	301	355	54	17.9%
Total routers deployed	528	586	58	11.0%

Router Deployed is defined as router received at location and signed for by BTOP recipient