

**Location Construction Request (LCR) and Approval Form**

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

**\*\*All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to [BTOP.LCR@wv.gov](mailto:BTOP.LCR@wv.gov) for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.\*\***

Community Anchor Institution (CAI) Tenant:	WVIEP - DONALD KUHN JUVENILE CENTER, DJS	County:	BOONE
Customer:	State of WV - BTOP Funding		
LCR #:	BB03A20	FTR Project #:	1209197
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson
Telephone #:	304.957.6905	Telephone #:	304.344.7232

Address:		1 LORY PLACE, JULIAN, WV 25529			Building Type: (Select from drop-down):		Permanent Governmental			
CO:		MADISON			GPS Start:	38.1311 -81.83535		Right of Way Considerations:		
					GPS Stop:	38.13799 -81.83840				
Brief description of the special construction work.										
PLACE FIBER FROM POLE 122/75 TO POLE 122/93B4.										
Pathways										
Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial Fiber	82C	5438	Existing	\$14,713				\$18,344	\$33,057.00	100% reusable non-feeder route
Entrance Fiber	82C	353	Existing	\$3,796				\$1,615	\$5,411.21	Entrance cable
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
<b>TOTAL</b>		5,791		\$18,508.76	\$0	\$0	\$0	\$19,959.45	\$38,468.21	

**BTOP Specific Information:**

Breakdown of Material Investment	Fiber Counts:		Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
	Broadband use		Estimated Build 5100' Actual Build 5438' Difference 338' Difference between estimated/actual may be attributed to the placement of maintenance loops. Existing conduit.
	extra capacity	144	
14 anchors			

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature:  Frontier Representative

Date: 12/9/2011

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

**Special Award Conditions: (programmatic)**

X	SHPO Clearance
X	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance

BUILDING IS LESS THAN 50 YEARS OLD; BMPS DO NOT APPLY.

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.

Signature:  Teresa Schuller, Environmental Project Manager

Date: 5/8/2012

Approved:  Signature: WVOT John D. Dunlap, Director Infrastructure Design and Operations

Date: 5/10/2012

Approved: X Signature:  GIT Michael L. Todorovich, Project Investigator/Project Director

Date: 5/9/2012