

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP.LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****

Community Anchor Institution (CAI) Tenant:	Coal River Public Library	County:	Boone
Customer:	State of WV - BTOP Funding		
LCR #:	BB03A21	FTR Project #:	1211229
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson
Telephone #:	304.957.6905	Telephone #:	304.344.7232

Address:		494 John Slack Circle, Racine, WV				Building Type: (Select from drop-down):		Single tenant Building		
CO:		Kanawha City/Seth		GPS Start:	38.13862 -81.64779		GPS Stop:	38.13838 -81.64747		
Brief description of the special construction work. Place fiber cable from Pole 159/27 to the Coal River Public Library.										
Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial Fiber	82C	275	Existing	\$188	\$1,338	\$1,368	\$1,000	\$281	\$4,175.33	100% reusable non-feeder route
Entrance Fiber	82C	205	New	\$4,868	\$1,338	\$1,368	\$480	\$2,943	\$10,997.14	Entrance cable
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
TOTAL		480		\$5,056.33	\$2,676	\$2,736	\$1,480	\$3,224.14	\$15,172.47	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
	Broadband use	Estimated Build 300' Actual Build 480' Difference 180' Difference between estimated/actual may be attributed to the placement of maintenance loops, as well as, building entrance cable. SITE WILL REQUIRE CUSTOMER OWNED CONDUIT.
	extra capacity	

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature: Frontier Representative

Date: 12/5/2011

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

X	SHPO Clearance	BUILDING IS LESS THAN 50 YEARS OLD; BMPS DO NOT APPLY.
X	WVDEP Storm Water Clearance	
NA	COE Clearance	
X	WVDNR Clearance	
X	USFWS Clearance	

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.

Signature: Teresa Schuller, Environmental Project Manager

Date: 5/8/2012

Approved: _____ Signature: WVOT John D. Dunlap, Director Infrastructure Design and Operations

Date: 5/10/2012

Approved: _____ Signature: GIT Michael L. Todorovich, Project Investigator/Project Director

Date: 5/9/2012