

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP.LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****

Community Anchor Institution (CAI) Tenant:	HIGHLAND PARTIAL PROGRAM	County:	KANAWHA
Customer:	State of WV - BTOP Funding		
LCR #:	BB20A111	FTR Project #:	1211756
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson
Telephone #:	304.957.6905	Telephone #:	304.344.7232

Address:		5540 MACCORKLE AVE., CHARLESTON, WV 25304				Building Type: (Select from drop-down):		Multi-tenant Building ▼		
CO:		KANAWHA CITY		GPS Start:	38.31680 -81.56973		Right of Way Considerations:			
GPS Stop:				38.31500 -81.56912						
Brief description of the special construction work: PLACE FIBER CABLE FROM POLE 106/10 TO THE HIGHLAND PARTIAL PROGRAM.										
Pathways										
Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Underground Fiber	85C	0	Existing	\$0	\$0	\$0	\$480	\$2,500	\$2,980.00	100% reusable non-feeder route ▼
Aerial Fiber	82C	1185	Existing	\$3,717	\$1,206	\$4,519	\$480	\$5,098	\$15,021.02	100% reusable non-feeder route ▼
Entrance Fiber	82C	1025	Existing	\$3,253	\$136	\$599	\$480	\$295	\$4,762.85	Entrance cable ▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
TOTAL		2,210		\$6,970.42	\$1,342	\$5,119	\$1,440	\$7,892.66	\$22,763.87	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
	Broadband use	Estimated Build 1428' Actual Build 1435' Difference 118' The difference can be attributed to placing the entrance cable. Customer has existing entrance facilities. (Revision required due to Highland adding an addition to the building requiring the extra fiber to go around to the entrance.)
	extra capacity	

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature: Frontier Representative

Date: 6/12/2012

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

NA	SHPO Clearance	Building is less than 50 years old; thus, BMPs do NOT apply. No buried fiber or new poles/anchors for agency reviews.
NA	WVDEP Storm Water Clearance	
NA	COE Clearance	
X	WVDNR Clearance	
X	USFWS Clearance	

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.

Signature: Teresa Schuller, Environmental Project Manager

Date: 6/22/2012

Approved: _____ Signature: WVOT John D. Dunlap, Director Infrastructure Design and Operations

Date: 7/13/2012

Approved: _____ Signature: GIT Michael L. Todorovich, Project Investigator/Project Director

Date: 7/12/2012