

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****

| | | | |
|--|--|----------------|----------------|
| Community Anchor Institution (CAI) Tenant: | WVIEP - Tiger Morton Juvenile Center DJS | County: | Kanawha |
| Customer: | State of WV - BTOP Funding | | |
| LCR #: | BB20A71 | FTR Project #: | 1203784 |
| State Contact: | Cindy Smith | FTR Contact: | Jason Anderson |
| Telephone #: | 304.957.6905 | Telephone #: | 304.344.7232 |

| Address: | 60 Manfred Holland Way, Dunbar, WV 25064 | | | Building Type: | (Select from drop-down): | | | | |
|--|--|--------------------|----------------------|-------------------------------------|----------------------------------|------------------|--------------------|--------------------|---|
| CO: | Dunbar | GPS Start: | 38.374033 -81.759783 | Permanent Governmental | <input type="button" value="v"/> | | | | |
| | | GPS Stop: | 38.3744 -81.7603 | Right of Way Considerations: | | | | | |
| Brief description of the special construction work. Place fiber from Pole 313 9 1/2 to WVIEP Tiger Morton Juvenile Center DJS. | | | | | | | | | |
| Pathways (existing or new) | | | | | | | | | |
| Description | Acct code | Footage / Quantity | Material Investment | Engineering Dollars | Placing Dollars | Splicing Dollars | Vendor/ Contractor | Total | Reinforcement/Reusability |
| Aerial Fiber | 82C | 140 | \$143 | \$495 | \$1,083 | \$656 | \$464 | \$2,840.62 | 100% reusable non-feeder route <input type="button" value="v"/> |
| Entrance Fiber | 82C | 235 | \$2,227 | \$843 | \$1,843 | \$1,117 | \$2,063 | \$8,093.43 | Entrance cable <input type="button" value="v"/> |
| | | | | | | | | \$0.00 | <input type="button" value="v"/> |
| | | | | | | | | \$0.00 | <input type="button" value="v"/> |
| | | | | | | | | \$0.00 | <input type="button" value="v"/> |
| | | | | | | | | \$0.00 | <input type="button" value="v"/> |
| | | | | | | | | \$0.00 | <input type="button" value="v"/> |
| | | | | | | | | \$0.00 | <input type="button" value="v"/> |
| | | | | | | | | \$0.00 | <input type="button" value="v"/> |
| | | | | | | | | \$0.00 | <input type="button" value="v"/> |
| | | | | | | | | \$0.00 | <input type="button" value="v"/> |
| TOTAL | | 375 | \$2,370.02 | \$1,338 | \$2,926 | \$1,773 | \$2,526.97 | \$10,934.05 | |

BTOP Specific Information:

| Breakdown of Material Investment | Fiber Counts: | Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual) |
|----------------------------------|----------------|---|
| | Broadband use | Estimated Build 208' Actual Build 375'. Difference 167'. Difference between estimated/actual may be attributed to the placement of maintenance loops. |
| | extra capacity | |

I hereby certify the estimates contained on this LCR approval form are true and accurate.


 Signature: Mark M. ... 10/24/2011
Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

| | |
|----|-----------------------------|
| NA | SHPO Clearance |
| NA | WVDEP Storm Water Clearance |
| NA | COE Clearance |
| X | WVDNR Clearance |
| X | USFWS Clearance |

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.


 Signature: Teresa G. Schuller 10/26/2011
Date

Approved: _____
 Signature: John D. Dunlap 10/31/2011
Date
 WVOT John D. Dunlap, Director Infrastructure Design and Operations

Approved: X _____
 Signature: Michael L. Todorovich 10/27/2011
Date
 GIT Michael L. Todorovich, Project Investigator/Project Director