

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP.LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****

Community Anchor Institution (CAI) Tenant:	Roane County High School	County:	Roane
Customer:	State of WV - BTOP Funding		
LCR #:	BB44A04	FTR Project #:	1205790
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson
Telephone #:	304.957.6905	Telephone #:	304.344.7232

Address:		1 Raider Way, Spencer, WV 25276			Building Type: (Select from drop-down):		Educational Institution																																																																																																																																					
CO:		Spencer		GPS Start:	38.77345 -81.36353		Right of Way Considerations:																																																																																																																																					
GPS Stop:				38.77319 -81.36477																																																																																																																																								
Brief description of the special construction work. Place 1,550' of fiber optic cable from 9014P944 to Roane County High School.																																																																																																																																												
<table border="1"> <thead> <tr> <th>Description</th> <th>Acct code</th> <th>Footage / Quantity</th> <th>Pathways (existing or new)</th> <th>Material Investment</th> <th>Engineering Dollars</th> <th>Placing Dollars</th> <th>Splicing Dollars</th> <th>Vendor/ Contractor</th> <th>Total</th> <th>Reinforcement/Reusability</th> </tr> </thead> <tbody> <tr> <td>Aerial Fiber</td> <td>82C</td> <td>900</td> <td>Existing</td> <td>\$1,110</td> <td>\$1,504</td> <td>\$4,913</td> <td>\$640</td> <td>\$0</td> <td>\$8,166.18</td> <td>100% reusable non-feeder route</td> </tr> <tr> <td>Entrance Fiber</td> <td>82C</td> <td>650</td> <td>Existing</td> <td>\$1,578</td> <td>\$0</td> <td>\$3,543</td> <td>\$640</td> <td>\$0</td> <td>\$5,760.74</td> <td>Entrance cable</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$0.00</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$0.00</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$0.00</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$0.00</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$0.00</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$0.00</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$0.00</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$0.00</td> <td></td> </tr> <tr> <td>TOTAL</td> <td></td> <td>1,550</td> <td></td> <td>\$2,687.92</td> <td>\$1,504</td> <td>\$8,455</td> <td>\$1,280</td> <td>\$0.00</td> <td>\$13,926.92</td> <td></td> </tr> </tbody> </table>									Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability	Aerial Fiber	82C	900	Existing	\$1,110	\$1,504	\$4,913	\$640	\$0	\$8,166.18	100% reusable non-feeder route	Entrance Fiber	82C	650	Existing	\$1,578	\$0	\$3,543	\$640	\$0	\$5,760.74	Entrance cable										\$0.00											\$0.00											\$0.00											\$0.00											\$0.00											\$0.00											\$0.00											\$0.00		TOTAL		1,550		\$2,687.92	\$1,504	\$8,455	\$1,280	\$0.00	\$13,926.92	
Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability																																																																																																																																		
Aerial Fiber	82C	900	Existing	\$1,110	\$1,504	\$4,913	\$640	\$0	\$8,166.18	100% reusable non-feeder route																																																																																																																																		
Entrance Fiber	82C	650	Existing	\$1,578	\$0	\$3,543	\$640	\$0	\$5,760.74	Entrance cable																																																																																																																																		
									\$0.00																																																																																																																																			
									\$0.00																																																																																																																																			
									\$0.00																																																																																																																																			
									\$0.00																																																																																																																																			
									\$0.00																																																																																																																																			
									\$0.00																																																																																																																																			
									\$0.00																																																																																																																																			
									\$0.00																																																																																																																																			
TOTAL		1,550		\$2,687.92	\$1,504	\$8,455	\$1,280	\$0.00	\$13,926.92																																																																																																																																			

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:		Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual) Estimated Build: 1,652' Actual Build: 1,550' Difference: 102' Difference between estimated/actual may be attributed to FTR's use of existing fiber optic facilities.
	Broadband use		
Anchors = 0 Poles = 0	extra capacity	48	

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature:  Frontier Representative Date: 9/2/2011


DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

NA	SHPO Clearance
NA	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance

Building has existing conduit for fiber.

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.

Signature:  Teresa Schuller, Environmental Project Manager Date: 9/2/2011

Approved:  Signature: WVOT John D. Dunlap, Director Infrastructure Design and Operations Date: 9/8/2011

Approved: X Signature:  GIT Michael L. Todorovich, Project Investigator/Project Director Date: 9/7/2011