

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP.LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****

Community Anchor Institution (CAI) Tenant:	Tyler County Public Library	County:	Tyler
Customer:	State of WV - BTOP Funding		
LCR #:	BB48A05	FTR Project #:	1211317
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson
Telephone #:	304.957.6905	Telephone #:	304.344.7232

Address:		Main and Broad Streets, Middlebourne, WV 26149				Building Type: (Select from drop-down):		Single tenant Building		
CO:		Middlebourne		GPS Start:	39.49578 -80.90276		GPS Stop:	39.49401 -80.90313		
Brief description of the special construction work. Place fiber cable from Pole 100/1 to the Tyler County Public Library.										
Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial Fiber	82C	757	Existing	\$1,042	\$1,472	\$1,377	\$960	\$0	\$4,850.02	100% reusable non-feeder route
Entrance Fiber	82C	203	New	\$845	\$1,204	\$1,126	\$480	\$0	\$3,655.32	Entrance cable
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
TOTAL		960		\$1,886.25	\$2,676	\$2,503	\$1,440	\$0.00	\$8,505.34	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
Poles = 0 Anchors = 1	Broadband use extra capacity 48	Estimated Build 594' Actual Build 960' Difference 366'. Difference between estimated/actual may be attributed to Frontier's lack of existing facilities.

I hereby certify the estimates contained on this LCR approval form are true and accurate.

11/18/2011
 Signature: _____ Date: _____
Frontier Representative

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

X	SHPO Clearance
X	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.

Signature: _____ Date: 3/6/2012
Teresa Schuller, Environmental Project Manager

Approved: _____
 Signature: WVOT John D. Dunlap, Director Infrastructure Design and Operations Date: 4/3/2012

Approved: _____
 Signature: GIT Michael L. Todorovich, Project Investigator/Project Director Date: 4/2/2012