

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****

Community Anchor Institution (CAI) Tenant:	Parkersburg Wood - Troop 4 State Police	County:	Wood
Customer:	State of WV - BTOP Funding		
LCR #:	BB54A15	FTR Project #:	1205832
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson
Telephone #:	304.957.6905	Telephone #:	304.344.7232

Address:	3828 Staunton Turnpike, Parkersburg, WV 26104	GPS Start:	39.218 -81.50532	Building Type:	(Select from drop-down):					
CO:	Parkersburg	GPS Stop:	39.21527 -81.50142		Single tenant Building					
Brief description of the special construction work.										
Place fiber to Parkersburg Wood - Troop 4 State Police.										
Pathways										
Description	Acct code	Footage / Quantity	(existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial Fiber	82C	17410	Existing	\$55,207	\$2,256	\$4,701	\$6,716	\$0	\$68,881.38	100% reusable non-feeder route
Entrance Fiber	85C	390	New	\$258	\$0	\$0	\$0	\$576	\$833.54	Entrance cable
Underground Fiber	85C	1458	Existing	\$4,554	\$0	\$280	\$433	\$0	\$5,267.25	100% reusable non-feeder route
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
TOTAL		19,258		\$60,018.63	\$2,256	\$4,982	\$7,150	\$576.00	\$74,982.17	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
	Broadband use	Estimated Build: 1,850' Actual Build: 19,258' Difference: 17,408'. Difference between estimated/actual may be attributed to Frontier's lack of existing fiber optic facilities.
	extra capacity	
		216

I hereby certify the estimates contained on this LCR approval form are true and accurate.


 Signature: Mark McElroy Frontier Representative Date: 6/8/2011

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

X	SHPO Clearance
X	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.


 Signature: Teresa Schuller, Environmental Project Manager Date: 9/12/2011

Approved: _____ Signature: John D. Dunlap WVOT John D. Dunlap, Director Infrastructure Design and Operations Date: 9/14/2011

Approved: X Signature: Michael L. Todorovich GIT Michael L. Todorovich, Project Investigator/Project Director Date: 9/13/2011