

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****


Community Anchor Institution (CAI) Tenant:	CABELL COUNTY PUBLIC LIBRARY	County:	CABELL
Customer:	State of WV - BTOP Funding		
LCR #:	BB06A11	FTR Project #:	1206024 & 1216910
State Contact:	Cindy Smith	FTR Contact:	JOSEPH WHEELER
Telephone #:	304.957.6905	Telephone #:	304-522-7582

Address:		455 9TH STREET, HUNTINGTON, WV 25701		Building Type: (Select from drop-down):		Permanent Governmental				
Central Office = HUNTINGTON HNTNWVDT		GPS Start:	38.420065	-82.444097						
CO: Approximate footage to Central Office 3050'		GPS Stop:	38.41995	-82.444047	Right of Way Considerations:					
<p><small>This is a revised LCR. The original path into the Cabell County Library couldn't be taken because of collapsed conduit in the 4 1/2 alleyway. The original project was to be worked on Frontier project 1206024. This revision will utilize new fiber placed by Frontier across the 4 1/2 alley from the Cabell County Public Library. This revised path will place an aerial 48 fiber cable across the 4 1/2 alley and attach to the side of the library, then cabling to the building. Library maintenance will provide a path through the building wall, into the basement. Please note: fiber will need to be spliced in Frontier manholes AAA and A3 to get connectivity back to Frontier's Huntington Central Office. (this is shown under Underground Fiber Splicing Dollars)</small></p>										
Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Underground Fiber	85C	0	Existing	\$0	\$4,680	\$0	\$6,491	\$0	\$11,171.02	100% reusable feeder route
Entrance Fiber	85C	250	New	\$5,212	\$14,041	\$10,105	\$2,591	\$0	\$31,949.13	Entrance cable
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
TOTAL		250		\$5,211.92	\$18,721	\$10,105	\$9,082	\$0.00	\$43,120.15	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:		Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
	Broadband use	DT40003, 109-114	<p>WVBTOP PLANNED 1337' FIBER ON SPREADSHEET, ACTUAL 250' OF FIBER TO BE PLACED TO NEW 48 POSITION FIBER PANEL IN BASEMENT OF LIBRARY, AND AT EXISTING FIBER SPLICE ACROSS 4 1/2 ALLEYWAY FROM LIBRARY.</p>
	extra capacity	42 FIBERS EF, 7-24 DD, 25-48	
250' OF 48 FIBER CABLE, 1-48 POSITION FIBER PANEL.			

I hereby certify the estimates contained on this LCR approval form are true and accurate.


 Signature: _____ Frontier Representative

5/7/2012
Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

X	SHPO Clearance	BUILDING IS LESS THAN 50 YEARS OLD; BMPS DO NOT APPLY.
X	WVDEP Storm Water Clearance	
NA	COE Clearance	
X	WVDNR Clearance	
X	USFWS Clearance	

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.


 Signature: _____ Teresa Schuller, Environmental Project Manager

5/15/2012
Date

Approved: _____
 Signature: _____ WVOT John D. Dunlap, Director Infrastructure Design and Operations

5/24/2012
Date

Approved: X _____
 Signature: _____ GIT Michael L. Todorovich, Project Investigator/Project Director

5/16/2012
Date