

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****

Community Anchor Institution (CAI)		Ripley Parole Office		County:	Jackson
Tenant:					
Customer:		State of WV - BTOP Funding			
LCR #:		BB18A02		FTR Project #:	1205763
State Contact:		Cindy Smith		FTR Contact:	Jason Anderson
Telephone #:		304.957.6905		Telephone #:	304.344.7232

Address:		117 Court St., Ripley, Wv 25271								Building Type: (drop-down): (Select from	
CO:		Ripley				GPS Start:		38.8192 -81.71054		Single tenant Building	
						GPS Stop:		38.81940 -81.7116		Right of Way Considerations:	
Brief description of the special construction work.		Place fiber to the Ripley Parole Office									
Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability	
Aerial Fiber	82C	540	Existing	\$890	\$1,880	\$2,000	\$480	\$0	\$5,250.39	100% reusable non-feeder route	
Entrance Fiber	82C	145	New	\$215	\$0	\$0	\$0	\$0	\$214.53	Entrance cable	
									\$0.00	100% reusable non-feeder route	
									\$0.00		
									\$0.00		
									\$0.00		
									\$0.00		
									\$0.00		
									\$0.00		
									\$0.00		
TOTAL		685		\$1,104.92	\$1,880	\$2,000	\$480	\$0.00	\$5,464.92		

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:		Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
	Broadband use		Estimated Build: 712' Actual Build: 685' Difference: 27'. Difference between estimated/actual may be attributed to the difference between the amount of estimated and building entrance cable required.
	extra capacity	48	

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature: _____ **Frontier Representative**

June 7, 2011
Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

	SHPO Clearance
	WVDEP Storm Water Clearance
	COE Clearance
	WVDNR Clearance
	USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: signage, environmental assessment, etc.

Signature: Teresa Schuller, Environmental Project Manager

6/10/2011
Date

Approved: _____
Signature: **WVOT John D. Dunlap**, Director Infrastructure Design and Operations

6/29/2011
Date

Approved: _____
Signature: **GIT Michael L. Todorovich**, Project Investigator/Project Director

6/27/2011
Date