

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****


Community Anchor Institution (CAI) Tenant:	Kanawha County Youth Reporting	County:	Kanawha
Customer:	State of WV - BTOP Funding		
LCR #:	BB20A06	FTR Project #:	1203774
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson
Telephone #:	304.957.6905	Telephone #:	304.344.7232

Address:		515 Central Ave., Charleston, WV 25302				Building Type: (Select from drop-down):		Multi-tenant Building		
CO:		Charleston		GPS Start:	38.36118 -81.64825		GPS Stop:		38.36197 -81.694974	
Brief description of the special construction work:										
Place fiber cable from MH C-20 to the Kanawha County Youth Reporting Center.										
Pathways (existing or new)										
Description	Acct code	Footage / Quantity	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability	
Underground Fiber	85C	902	Existing	\$2,098	\$616	\$3,114	\$485	\$3,292	\$9,604.87	100% reusable non-feeder route
Entrance Fiber	85C	460	New	\$2,375	\$724	\$2,791	\$480	\$1,646	\$8,015.20	Entrance cable
								\$0.00		
								\$0.00		
								\$0.00		
								\$0.00		
								\$0.00		
								\$0.00		
								\$0.00		
								\$0.00		
								\$0.00		
TOTAL		1,362		\$4,472.88	\$1,340	\$5,905	\$965	\$4,937.67	\$17,620.07	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
	Broadband use	Estimated Build 1939' Actual Build 1252' Difference 687' Difference between estimated/actual may be attributed to starting at MH C21 which is closer to the customer.
	extra capacity 48	

I hereby certify the estimates contained on this LCR approval form are true and accurate.


 Signature: _____
 Frontier Representative

11/10/2011

Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY


Special Award Conditions: (programmatic)

SHPO Clearance
WVDEP Storm Water Clearance
COE Clearance
WVDNR Clearance
USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to; signage, environmental assessment, etc.


 Signature: _____
 Teresa Schuller, Environmental Project Manager

12/1/2011
Date

Approved: _____
 Signature: 
 WVOT John D. Dunlap, Director Infrastructure Design and Operations

12/7/2011
Date

Approved: _____
 Signature: 
 GIT Michael L. Todorovich, Project Investigator/Project Director

12/6/2011
Date