

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.


**\*\*All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to [BTOP\\_LCR@wv.gov](mailto:BTOP_LCR@wv.gov) for approval. Upon receipt, the request will first be compared to the EA for compliance . Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.\*\***

Community Anchor Institution (CAI) Tenant:	Mason County Courthouse			County:	Mason
Customer:	State of WV - BTOP Funding				
LCR #:	BB26A01		FTR Project #:	1207533	
State Contact:	Cindy Smith		FTR Contact:	Jason Anderson	
Telephone #:	304.957.6905		Telephone #:	304.344.7232	

Address:		200 Sixth St. Point Pleasant, WV 25550							Building Type: (Select from drop-down):	
		GPS Start:		38.8443 -82.136567				Permanent Governmental		
CO:		Point Pleasant		GPS Stop:		38.844283 -82.137833		Right of Way Considerations:		
Brief description of the special construction work.		Place fiber from 9111P1832 to the Mason County Courthouse.								
Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial Fiber	82C	425	Existing	\$175	\$2,256	\$300	\$227	\$0	\$2,958.00	100% reusable non-feeder route
Entrance Fiber	82C	300	New	\$2,402	\$0	\$1,000	\$2,023	\$0	\$5,424.04	Entrance cable
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
TOTAL		725		\$2,576.54	\$2,256	\$1,300	\$2,250	\$0.00	\$8,382.04	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:		Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
	Broadband use		Customer is placing building entrance conduit from Pole 33/3 to the Mason County Courthouse.
	extra capacity	48	Estimated Build: 610' Actual Build: 725' Difference: 115' Difference between estimated/actual may be attributed to Frontier's lack of existing fiber optic facilities.

<b>I hereby certify the estimates contained on this LCR approval form are true and accurate.</b>	
Signature: 	10/6/2011 Date
Frontier Representative	

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

<b>Special Award Conditions: (programmatic)</b>	
<b>I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to; signage, environmental assessment, etc.</b>	
Signature: Teresa Schuller, Environmental Project Manager	Date

Approved:		Signature: WVOT John D. Dunlap , Director Infrastructure Design and Operations	Date
-----------	--	--	------

Approved:		Signature: GIT Michael L. Todorovich , Project Investigator/Project Director	Date
-----------	--	--	------