

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance . Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****


| | | | |
|--|----------------------------|----------------|----------------|
| Community Anchor Institution (CAI) Tenant: | Mercer County Courthouse | County: | Mercer |
| Customer: | State of WV - BTOP Funding | | |
| LCR #: | BB27A01 | FTR Project #: | 1211944 |
| State Contact: | Cindy Smith | FTR Contact: | Jason Anderson |
| Telephone #: | 304.957.6905 | Telephone #: | 304.344.7232 |

| | | | | | | | | | | |
|--|--|--------------------|----------------------------|---------------------|---|-----------------|------------------|--------------------|-------------|----------------------------|
| Address: | 1501 West Main Street Princeton, WV 24741 | | | | Building Type: (Select from drop-down): | | | | | |
| Central Office = | Princeton | PRTN | GPS Start: | 37.36804/-81.09651 | Permanent Governmental | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| CO: | Approximate footage to Central Office is 5,378 feet. | | GPS Stop: | 37.36543/-81.10302 | Right of Way Considerations: | | | | | |
| Brief description of the special construction work. | | | | | | | | | | |
| Place 5703' (plus splice loops) of 96 count fiber from existing splice P1 L20144 to Mercer County Courthouse , and one 48 port wall mounted FDP. | | | | | | | | | | |
| Description | Acct code | Footage / Quantity | Pathways (existing or new) | Material Investment | Engineering Dollars | Placing Dollars | Splicing Dollars | Vendor/ Contractor | Total | Reinforcement/Reusability |
| Aerial Fiber | 2421-201 | 5,378 | Existing | \$7,239 | \$2,232 | \$2,248 | \$640 | \$3,765 | \$16,123.29 | 100% reusable feeder route |
| Entrance Fiber | 2421-201 | 325 | Existing | \$5,702 | \$2,232 | \$2,248 | \$640 | \$653 | \$11,474.46 | Entrance cable |
| | | | | | | | | | | |
| | | | | | | | | | \$0.00 | |
| | | | | | | | | | \$0.00 | |
| | | | | | | | | | \$0.00 | |
| | | | | | | | | | \$0.00 | |
| | | | | | | | | | \$0.00 | |
| | | | | | | | | | \$0.00 | |
| | | | | | | | | | \$0.00 | |
| | | | | | | | | | \$0.00 | |
| | | | | | | | | | \$0.00 | |
| TOTAL | | 5,703 | | \$12,940.62 | \$4,463 | \$4,497 | \$1,280 | \$4,417.20 | \$27,597.75 | |

BTOP Specific Information:

| | | | |
|--|----------------|---|--|
| Breakdown of Material Investment | Fiber Counts: | | Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual) |
| 5,850' 96 fiber cable 48 port wall mounted FDP 575' 48 fiber pigtail | Broadband use | WVSS, 14-15 Mercer County Courthouse | This fiber will be terminated at Princeton Parole Office LCR-5,703' fiber cable Spread sheet- 3,000' fiber cable Difference-2,703' innacurate estimating. 5,703' fiber existing path |
| | extra capacity | WVSS, 1-13,16-48 | |

I hereby certify the estimates contained on this LCR approval form are true and accurate.



Signature: Frontier Representative

11/30/2011

Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

| |
|-----------------------------|
| SHPO Clearance |
| WVDEP Storm Water Clearance |
| COE Clearance |
| WVDNR Clearance |
| USFWS Clearance |

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to; signage, environmental assessment, etc.

Signature: Teresa Schuller, Environmental Project Manager

Date

Approved:

Signature: WVOT John D. Dunlap , Director Infrastructure Design and Operations

Date

Approved:

Signature: GIT Michael L. Todorovich , Project Investigator/Project Director

Date