

### Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

**\*\*All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to [BTOP\\_LCR@wv.gov](mailto:BTOP_LCR@wv.gov) for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.\*\***

Community Anchor Institution (CAI) Tenant:	IAEGER ELEMENTARY SCHOOL	County:	MCDOWELL
Customer:	State of WV - BTOP Funding		
LCR #:	BB33A08	FTR Project #:	1210265
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson
Telephone #:	304.957.6905	Telephone #:	304.344.7232

Address:		PO BOX 359 WATERS ST IAEGER, WV 24844				Building Type: (Select from drop-down):		Educational Institution ▼		
CO:		IAEGER		GPS Start:	37.45741 -81.81804	GPS Stop:	37.46284 -81.82129	Right of Way Considerations:		
Brief description of the special construction work: PLACE FIBER CABLE FROM POLE 9076/1369 TO IAEGER ELEMENTARY SCHOOL										
Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial Fiber	82C	3314	Existing	\$8,962	\$1,273	\$3,536	\$480	\$11,485	\$25,735.68	100% reusable non-feeder route ▼
Entrance Fiber	82C	170	Existing	\$3,226	\$67	\$186	\$480	\$110	\$4,069.90	Entrance cable ▼
Poles	1M	3	New	\$169					\$168.95	100% reusable non-feeder route ▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
<b>TOTAL</b>		<b>3,484</b>		<b>\$12,357.38</b>	<b>\$1,340</b>	<b>\$3,722</b>	<b>\$960</b>	<b>\$11,595.08</b>	<b>\$29,974.53</b>	

#### BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:		Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
ANCHOR - 1	Broadband use		Estimated Build 2000' Actual Build 3484' Difference 1484' Difference between estimated/actual may be attributed to the placement of maintenance loops, entrance fiber, and beginning at pole 9076/1369. NID being placed on outside wall.
	extra capacity	48	

**I hereby certify the estimates contained on this LCR approval form are true and accurate.**

  
 Signature: \_\_\_\_\_ Frontier Representative

12/9/2011

Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

#### Special Award Conditions: (programmatic)

X *	SHPO Clearance	* BUILDING IS MORE THAN 50 YEARS OLD; BMPS DO APPLY.
X	WVDEP Storm Water Clearance	
NA	COE Clearance	
X	WVDNR Clearance	
X	USFWS Clearance	

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.

  
 Signature: \_\_\_\_\_ Teresa Schuller, Environmental Project Manager

7/5/2012

Date

Approved: \_\_\_\_\_  
 Signature: \_\_\_\_\_ WVOT John D. Dunlap, Director Infrastructure Design and Operations

7/13/2012  
Date

Approved:   X   \_\_\_\_\_  
 Signature: \_\_\_\_\_ GIT Michael L. Todorovich, Project Investigator/Project Director

7/12/2012  
Date