

## Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

**\*\*All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to [BTOP\\_LCR@wv.gov](mailto:BTOP_LCR@wv.gov) for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.\*\***


Community Anchor Institution (CAI)	St. Marys Pleasants - Troop 4 State Police			County:	Pleasants
Tenant:					
Customer:	State of WV - BTOP Funding				
LCR #:	BB37A06			FTR Project #:	1205674
State Contact:	Cindy Smith			FTR Contact:	Jason Anderson
Telephone #:	304.957.6905			Telephone #:	304.344.7232

Address:				1313 Second St., St Marys, WV 26170				Building Type: (Select from drop-down):		
				GPS Start:	39.3914 -81.2043		Single tenant Building			
CO:				St. Marys		GPS Stop:	39.4000 -81.1996			
				Right of Way Considerations:						
Brief description of the special construction work.				Place fiber to St Marys Pleasants Troop 4 State Police.						
Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial Fiber	82C	7975	Existing	\$21,352	\$1,253	\$0	\$207	\$9,725	\$32,536.21	100% reusable non-feeder route
Entrance Fiber	82C	134	Existing	\$242	\$0	\$0	\$0	\$0	\$242.12	Entrance cable
Poles	1C/1X	3	New	\$946	\$0	\$0	\$0	\$1,267	\$2,213.20	100% reusable non-feeder route
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
<b>TOTAL</b>		<b>8,112</b>		<b>\$22,539.88</b>	<b>\$1,253</b>	<b>\$0</b>	<b>\$207</b>	<b>\$10,991.66</b>	<b>\$34,991.53</b>	

### BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
Poles = 3 Anchors = 0	Broadband use	Estimated Build: 26,170' Actual Build: 8,109' Difference: 18,061'. Difference between estimated/actual may be attributed to Frontier's use of the same facilities to serve multiple Anchor Tennants.
	extra capacity	
	216	

**I hereby certify the estimates contained on this LCR approval form are true and accurate.**

Signature:  Frontier Representative

6/8/2011


Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

### Special Award Conditions: (programmatic)

X	SHPO Clearance
NA	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance


I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.

Signature:  Teresa Schuller, Environmental Project Manager

9/2/2011

Date


Approved: \_\_\_\_\_

Signature:  WVOT John D. Dunlap, Director Infrastructure Design and Operations

9/8/2011

Date

Approved: \_\_\_\_\_

Signature:  GIT Michael L. Todorovich, Project Investigator/Project Director

9/7/2011

Date