

## Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

**\*\*All Community Anchor Institutions (CAIs) location construction requests (LCRs) must first go through the WV Office of Technology (WVOT) for approval. Upon signature approval, WVOT will forward the request to the GIT. The GIT will not accept any CAI forms without WVOT approval.**

Community Anchor Institution (CAI)	Eleanor Public Library	County:	Putnam
Tenant:			
Customer:	State of WV - BTOP Funding		
LCR #:	BB40A07	FTR Project #:	1203145
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson
Telephone #:	304.957.6905	Telephone #:	304.344.7232

Address:		500 Roosevelt St, Eleanor, WV				Building Type: (Select from drop-down):			
CO:		Winfield		GPS Start:	38.5369 -81.929783	Single tenant Building			
				GPS Stop:	38.5366167 -81.9279167	Right of Way Considerations:			
Brief description of the special construction work.									
Place 980 feet of fiber optic cable									
Description	Acct code	Footage / Quantity	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial	82c	703	\$1,852	\$0	\$838	\$838	\$478	\$4,004.44	100% reusable non-feeder route
Underground	85c	0	\$0	\$0	\$0	\$0	\$0	\$0.00	100% non-reusable
Entrance		0	\$0	\$0	\$0	\$0	\$0	\$0.00	Entrance cable
Buried	845C	277	\$0	\$3,760	\$620	\$620	\$0	\$5,000.00	100% reusable non-feeder route
TOTAL		980	\$1,851.91	\$3,760	\$1,458	\$1,458	\$477.53	\$9,004.44	

### BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated)
980' of fiber optic cable	Broadband use	Estimated Footage = 708' Actual Footage= 980' Entrance Footage Length= 277'  Reason for Discrepancy=Initial estimate did not include fiber required for termination in telco room of library.
	extra capacity	

### Special Award Conditions:

SHPO Clearance
WVDEP Storm Water Clearance
COE Clearance
WVDNR Clearance
ISFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to; signage, environmental assessment.

  
 Signature: Teresa Schuller, Environmental Project Manager

4/12/2011  
Date

DO NOT WRITE BELOW THIS LINE - GIT and WVOT use ONLY

Approved: \_\_\_\_\_  
 Signature:  WVOT John D. Dunlap, Director Infrastructure Design and Operations

6/16/2011  
Date

Approved: \_\_\_\_\_  
 Signature:  GIT Michael L. Todorovich, Project Investigator/Project Director

6/14/2011  
Date