

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****


Community Anchor Institution (CAI)	Harrisville Ritchie - Troop 4 State Police		County:	Ritchie
Tenant:				
Customer:	State of WV - BTOP Funding			
LCR #:	BB43A11	FTR Project #:	1205799	
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson	
Telephone #:	304.957.6905	Telephone #:	304.344.7232	

Address:		Star Route 80, Box 3, Harrisville, WV 26362				Building Type: (Select from drop-down):				
		GPS Start:	39.20951 -81.0474		Single tenant Building					
CO:		Pennsboro		GPS Stop:	39.20103 -81.04507					
Brief description of the special construction work.		Place fiber to Harrisville Ritchie - Troop 4 State Police								
		Pathways (existing or new)								
Description	Acct code	Footage / Quantity	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability	
Aerial Fiber	82C	5000	Existing	\$2,530	\$9,400	\$0	\$9,300	\$0	\$21,230.16	100% reusable non-feeder route
Entrance Fiber	85C	300	New	\$277	\$0	\$0	\$1,240	\$800	\$2,316.84	Entrance cable
Poles	1C	16	New	\$6,258	\$0	\$4,340	\$0	\$26,735	\$37,333.37	100% reusable non-feeder route
								\$0.00		
								\$0.00		
								\$0.00		
								\$0.00		
								\$0.00		
								\$0.00		
								\$0.00		
TOTAL		5,316		\$9,065.48	\$9,400	\$4,340	\$10,540	\$27,534.89	\$60,880.37	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
Poles = 16 Anchors = 9	Broadband use	Estimated Build: 4,390' Actual Build: 5,300' Difference: 910'. Difference between estimated/actual may be attributed to the placement of slack loops and building entrance facilities.
	extra capacity	

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature:  Frontier Representative

6/11/2011


Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

NA	SHPO Clearance
NA	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance


I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.

Signature:  Teresa Schuller, Environmental Project Manager

10/14/2011

Date


Approved: _____

Signature:  WVOT John D. Dunlap, Director Infrastructure Design and Operations

10/18/2011

Date

Approved: _____

Signature:  GIT Michael L. Todorovich, Project Investigator/Project Director

10/17/2011

Date