

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****


Community Anchor Institution (CAI)	911 Center		County:	Roane
Tenant:				
Customer:	State of WV - BTOP Funding			
LCR #:	BB44A11	FTR Project #:	1205794	
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson	
Telephone #:	304.957.6905	Telephone #:	304.344.7232	

Address:		205 East Main St., Spencer, WV 25276				Building Type: (Select from drop-down):		Single tenant Building		
CO:		Spencer		GPS Start:	38.80135 -81.35193	GPS Stop:	38.79929 -81.3472	Right of Way Considerations:		
Brief description of the special construction work.		Place fiber from 9216P7 to the 911 Center.								
Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial Fiber	82C	0	Existing	\$0	\$240	\$0	\$300	\$0	\$540.00	Entrance cable
Entrance Fiber	845C	550	New	\$1,519	\$700	\$1,038	\$690	\$389	\$4,336.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
TOTAL		550		\$1,519.00	\$940	\$1,038	\$990	\$389.00	\$4,876.00	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
	Broadband use	Estimated Build: 555' Actual Build: 550' Difference: 5' Difference between estimated/actual may be attributed to the path chosen for installation of building entrance facilities.
	extra capacity	
		48

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature:  Frontier Representative

6/15/2011


Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

X	SHPO Clearance
X	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance


I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: signage, environmental assessment, etc.

Signature:  Teresa Schuller, Environmental Project Manager

10/3/2011

Date


Approved: _____

Signature:  WVOT John D. Dunlap, Director Infrastructure Design and Operations

10/6/2011

Date

Approved: _____

Signature:  GIT Michael L. Todorovich, Project Investigator/Project Director

10/6/2011

Date