

## Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

**\*\*All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to [BTOP\\_LCR@wv.gov](mailto:BTOP_LCR@wv.gov) for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.\*\***

Community Anchor Institution (CAI) Tenant:	Paden City Public Library	County:	Wetzel
Customer:	State of WV - BTOP Funding		
LCR #:	BB52A12	FTR Project #:	1210806
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson
Telephone #:	304.957.6905	Telephone #:	304.344.7232

Address:		114 S. 4th Ave., Paden City, WV				Building Type: (Select from drop-down):		Single tenant Building ▼		
CO:		Paden City		GPS Start:	39.60429 -80.93478		GPS Stop:	39.60320 -80.93520		
Brief description of the special construction work: Place fiber cable from MH1 to Paden City Public Library.										
<b>Pathways (existing or new)</b>										
Description	Acct code	Footage / Quantity	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability	
Underground Fiber	85C	275	Existing	\$536	\$910	\$668	\$480	\$0	\$2,594.23	100% reusable non-feeder route ▼
Aerial Fiber	82C	399	Existing	\$868	\$1,338	\$983	\$0	\$0	\$3,188.51	100% reusable non-feeder route ▼
Entrance Fiber	82C	125	New	\$468	\$428	\$315	\$480	\$0	\$1,691.20	Entrance cable ▼
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
<b>TOTAL</b>		<b>799</b>		<b>\$1,871.94</b>	<b>\$2,676</b>	<b>\$1,966</b>	<b>\$960</b>	<b>\$0.00</b>	<b>\$7,473.94</b>	

### BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
Poles = 0 Anchors=0	Broadband use	Estimated Build: 235' Actual Build: 878' Difference: 643' Difference between estimated/actual may be attributed to the lack of existing Frontier facilities.  Customer provided building entrance required.
	extra capacity	

**I hereby certify the estimates contained on this LCR approval form are true and accurate.**

  
 Signature: \_\_\_\_\_ Frontier Representative

11/2/2011

Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

### Special Award Conditions: (programmatic)

NA	SHPO Clearance
NA	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.



Signature: \_\_\_\_\_ Teresa Schuller, Environmental Project Manager

1/5/2012

Date

Approved: \_\_\_\_\_  
 Signature: \_\_\_\_\_ WVOT John D. Dunlap, Director Infrastructure Design and Operations

1/5/2012  
Date

Approved:   X   \_\_\_\_\_  
 Signature: \_\_\_\_\_ GIT Michael L. Todorovich, Project Investigator/Project Director

1/5/2012  
Date