

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****

Community Anchor Institution (CAI) Tenant:	Wirt County Courthouse	County:	Wirt
Customer:	State of WV - BTOP Funding		
LCR #:	BB53A01	FTR Project #:	1205717
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson
Telephone #:	304.957.6905	Telephone #:	304.344.7232

Address:		PO Box 53, Elizabeth, WV 26143				Building Type: (Select from drop-down):		Single tenant Building			
CO:		Elizabeth		GPS Start:	39.06361 -81.39513		GPS Stop:	39.06344 -81.3946			
Brief description of the special construction work:		Place fiber from Pole 21/2B7 21/2B7 to Wirt County Courthouse.									
Description		Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Entrance Fiber		82C/4C	250	New	\$671	\$2,820	\$2,300	\$1,730	\$840	\$8,361.30	Entrance cable
										\$0.00	
										\$0.00	
										\$0.00	
										\$0.00	
										\$0.00	
										\$0.00	
										\$0.00	
										\$0.00	
										\$0.00	
										\$0.00	
										\$0.00	
TOTAL			250		\$671.30	\$2,820	\$2,300	\$1,730	\$840.00	\$8,361.30	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
	Broadband use	Build slack span and attach to the building corner. Strap a 2" conduit down the building and bury to the building entrance. Customer is to provide entrance. Estimated Build: 2,188' Actual Build: 250' Difference: 1,938' Difference between estimated/actual may be attributed to the use of existing Frontier facilities. Customer provided building penetration required.
	extra capacity 48	

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature: *Jason S. Anderson*
Frontier Representative

June 7, 2011
Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

SHPO Clearance
WVDEP Storm Water Clearance
COE Clearance
WVDNR Clearance
USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to; signage, environmental assessment, etc.

Signature: *Teresa G. Schuller*
Teresa Schuller, Environmental Project Manager

6/10/2011
Date

Approved: *John D. Dunlap*
Signature: **WVOT John D. Dunlap**, Director Infrastructure Design and Operations

6/29/2011
Date

Approved: *Michael L. Todorovich*
Signature: **GIT Michael L. Todorovich**, Project Investigator/Project Director

6/27/2011
Date