

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****

Community Anchor Institution (CAI) Tenant:	Wood County Youth Reporting	County:	Wood
Customer:	State of WV - BTOP Funding		
LCR #:	BB54A04	FTR Project #:	1205177
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson
Telephone #:	304.957.6905	Telephone #:	304.344.7232

Address:		1400 12th Street, Vienna, WV 26105				Building Type: (Select from drop-down):		Single tenant Building ▼		
CO:		Vienna		GPS Start:	39.31096 -81.5506		GPS Stop:		39.30917 -81.54392	
Brief description of the special construction work:		Place fiber from pole 451/55 to Wood Co Youth Reporting at 1400 12th St.								
		Pathways (existing or new)								
Description	Acct code	Footage / Quantity	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability	
Aerial Fiber	82C	3485	Existing	\$3,961	\$2,256	\$2,981	\$1,771	\$815	\$11,782.76	100% reusable non-feeder route ▼
Entrance Fiber	82C	244	New	\$277	\$0	\$0	\$0	\$0	\$277.30	Entrance cable ▼
Poles	1C/2M	1	Existing	\$1,980	\$0	\$1,156	\$0	\$0	\$3,136.24	100% reusable non-feeder route ▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
									\$0.00	▼
TOTAL		3,730		\$6,217.94	\$2,256	\$4,137	\$1,771	\$815.00	\$15,196.30	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
Poles = 1 Anchors = 2	Broadband use	Replace one existing pole. Attach to customer provided mast. Pull fiber in building at customer provided building entrance on back outside wall where IW's enter the building. Estimated Build: 8,141' Actual Build: 3,729' Difference: 4,412' Difference between estimated/actual may be attributed to Frontier's use of existing fiber optic facilities. A customer provided building penetration is required.
	extra capacity	

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Jason S. Anderson
Signature: Frontier Representative

June 7, 2011
Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

X	SHPO Clearance
X	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.

Teresa G. Schuller
Signature: Teresa Schuller, Environmental Project Manager

9/12/2011
Date

Approved: _____
Signature: *John D. Dunlap* WVOT John D. Dunlap, Director Infrastructure Design and Operations

9/14/2011
Date

Approved: X _____
Signature: *Michael L. Todorovich* GIT Michael L. Todorovich, Project Investigator/Project Director

9/13/2011
Date