

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****

Community Anchor Institution (CAI)	Williamstown Public Library		County:	Wood
Tenant:				
Customer:	State of WV - BTOP Funding			
LCR #:	BB54A12		FTR Project #:	1203002
State Contact:	Cindy Smith		FTR Contact:	Jason Anderson
Telephone #:	304.957.6905		Telephone #:	304.344.7232

Address:		201 W. 5th St., Williamstown, WV				Building Type: (Select from drop-down):		Single tenant Building		
CO:		Williamstown		GPS Start:	39.40421 -81.454	GPS Stop:	39.40083 -81.44987	Right of Way Considerations:		
Brief description of the special construction work.		Place fiber cable from splice at Pole 88/23 to the Williamstown Public Library.								
Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial Fiber	82C	2896	Existing	\$3,478	\$1,880	\$1,991	\$732		\$8,080.86	100% reusable non-feeder route
Entrance Fiber	82C	95	New	\$0	\$0	\$0	\$428		\$428.42	Entrance cable
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
TOTAL		2,991		\$3,478.06	\$1,880	\$1,991	\$1,160	\$0.00	\$8,509.28	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:		Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
	Broadband use		Place fiber from Pole 81/6 to customer provided mast and then into the Telco equipment space in the library.
	extra capacity	48	Estimated Build: 2,271' Actual Build: 2,991' Difference: 720' Difference between estimated/actual may be attributed to the placement of slack loops, as well as, building entrance facilities. A customer provided building penetration is required to permit the placement of aerial entrance fiber into this facility.

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Jason S. Anderson
Signature: Frontier Representative

May 26, 2011
Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

NA	SHPO Clearance
NA	WVDEP Storm Water Clearance
NA	COE Clearance
NA	WVDNR Clearance
X	USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: signage, environmental assessment, etc.

Teresa G. Schuller
Signature: Teresa Schuller, Environmental Project Manager

6/27/2011
Date

Approved: _____

John D. Dunlap
Signature: WVOT John D. Dunlap, Director Infrastructure Design and Operations

6/30/2011
Date

Approved: _____

Michael L. Todorovich
Signature: GIT Michael L. Todorovich, Project Investigator/Project Director

6/30/2011
Date