

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****

Community Anchor Institution (CAI) Tenant:	Martinsburg Parole Office	County:	Berkeley
Customer:	State of WV - BTOP Funding		
LCR #:	B802A03	FTR Project #:	1204182
State Contact:	Cindy Smith	FTR Contact:	John Tipton
Telephone #:	304.957.6905	Telephone #:	304-788-0307

Address:	1520 Winchester Ave. Martinsburg, WV 25401	Building Type:	(Select from drop-down):							
		GPS Start:	39.4548 / -77.9696							
CO:	Martinsburg	GPS Stop:	39.4381 / -77.9848							
Brief description of the special construction work. Place 288 count fiber with 5,275' of underground and 5,525' of aerial fiber, then 350' of 48 fiber count including an outside 48 port terminal at the customer premise and a 288 count rack and LGX at the Central Office.										
Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial	2421.201	5525	New	\$11,050	\$7,735	\$9,282	\$4,862	\$8,288	\$41,216.50	
Underground	2422.201	5275	New	\$10,550	\$7,385	\$8,862	\$4,642	\$7,913	\$39,351.50	
Entrance	2421.201	350	New	\$875	\$500	\$350	\$500	\$0	\$2,225.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
TOTAL		11,150		\$22,475.00	\$15,620	\$18,494	\$10,004	\$16,200.00	\$82,793.00	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
11,150' fiber cable. One rack mounted FDP in the Martinsburg CO. One outside wall mounted FDP at 1520 Winchester Av.	Broadband use XB40003,235-240 extra capacity 1-42 Dark	The fiber will be terminated in the Martinsburg CO and at 1520 Winchester Av. LCR=11,150' fiber cable. Spreadsheet =13,000' fiber cable. Difference = -1,850' another project placed the first 1,500' of cable to a splice point.

I hereby certify the estimates contained on this LCR approval form are true and accurate.


 Signature: Mark M. [unclear] 8/29/2011
Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

X	SHPO Clearance
X	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.


 Signature: Teresa A. Schuller 10/24/2011
Date

Approved: _____
 Signature: John D. Dunlap 10/31/2011
Date

Approved: X _____
 Signature: Michael L. Todorovich 10/31/2011
Date