

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****

Community Anchor Institution (CAI)	POTOMAC HIGHLANDS REGIONAL JAIL		County:	HAMPSHIRE
Tenant:	State of WV - BTOP Funding			
LCR #:	BB14A17	FTR Project #:	1209945	
State Contact:	Cindy Smith	FTR Contact:	John Tipton	
Telephone #:	304.957.6905	Telephone #:	304-788-0307	

Address:	13 DOLAN DRIVE AUGUSTA, 26704			Building Type: (Select from drop-down):	<input type="text" value="Educational Institution"/>				
CO:	AUGUSTA WV	GPS Start:	39.2951/-78.6398	GPS Stop:	39.3019/-78.6460				
Brief description of the special construction work: PLACE 288 FIBER ,PLACE 96 FIBER,PLACE 48 FIBER ,ONE PATCH PANEL WALL MOUNTED, ONE FRAME MOUNTED PATCH PANEL									
Pathways (existing or new)									
Description	Acct code	Footage / Quantity	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/ Reusability
Aerial	1439-201	6600	\$19,660	\$1,784	\$6,330	\$7,440	\$0	\$35,214.00	100% reusable non-feeder route
Underground Fiber		1800	\$16,295	\$1,784	\$4,687	\$8,040	\$0	\$30,806.00	100% reusable non-feeder route
Entrance Fiber		300	\$4,229	\$1,784	\$1,644	\$1,860	\$0	\$9,517.00	100% reusable non-feeder route
								\$0.00	
								\$0.00	
								\$0.00	
								\$0.00	
								\$0.00	
								\$0.00	
								\$0.00	
TOTAL		8,700	\$40,184.00	\$5,352	\$12,661	\$17,340	\$0.00	\$75,537.00	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)				
PLACE 6600 FIBER FEET AERIAL ,PLACE 1800 FEET FIBER UNDERGROUND PLACE 300 FEET FIBER ENTRANCE ,ONE 48 WALL MOUNTED PATCH PANEL ,ONE 288 FRAME MOUNTED PATCH PANEL.	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 20%;">Broadband use</td> <td>1-12 FIBERS 13-288 DARK</td> </tr> <tr> <td>extra capacity</td> <td>13-288 EXTRA FUTURE USE</td> </tr> </table>	Broadband use	1-12 FIBERS 13-288 DARK	extra capacity	13-288 EXTRA FUTURE USE	This fiber will terminate at POTOMAC HIGHLANDS REGIONAL JAIL 8700 feet fiber cable Spreadsheet 9200 feet fiber cable Difference =500 feet incurrate estimating Enviromental impact= 8700 fiber existing path
Broadband use	1-12 FIBERS 13-288 DARK					
extra capacity	13-288 EXTRA FUTURE USE					

I hereby certify the estimates contained on this LCR approval form are true and accurate.


 Signature: Mark McElroy
 Frontier Representative

9/23/2011
 Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

NA	SHPO Clearance
NA	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.


 Signature: Teresa Schuller, Environmental Project Manager

10/3/2011
 Date

Approved: _____
 Signature: John D. Dunlap
 WVOT John D. Dunlap, Director Infrastructure Design and Operations

10/6/2011
 Date

Approved: X _____
 Signature: Michael L. Todorovich
 GIT Michael L. Todorovich, Project Investigator/Project Director

10/6/2011
 Date