

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****

Community Anchor Institution (CAI) Tenant:	Mineral Count Alternative School	County:	Mineral
Customer:	State of WV - BTOP Funding		
LCR #:	BB28A14	FTR Project #:	1209188
State Contact:	Cindy Smith	FTR Contact:	John Tipton
Telephone #:	304.957.6905	Telephone #:	304-788-0307

Address:	50 Clary St.				Building Type:	(Select from drop-down):				
CO:	Keyser (400 Carskadon Ln.) Approximate footage back to Central Office is 6,500'	GPS Start:	39.442782, -78.981893	GPS Stop:	39.446036, -78.986528	Right of Way Considerations:				
Brief description of the special construction work.	Place 2,135' of 144 Fiber Cable and 520' of 48 Fiber Cable including a 48 port wall mounted FDP at the customer end. This BTOP Project places fibers from Frontier Pole 9100/129 to the Mineral County Alternative School (50 Clary St.)									
Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial	1439-201	2135	Existing	\$4,270	\$2,989	\$3,587	\$1,879	\$3,203	\$15,927.10	100% reusable non-feeder route
Entrance	1439-201	310	Existing	\$775	\$500	\$350	\$500	\$0	\$2,125.00	Entrance cable
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
TOTAL		2,445		\$5,045.00	\$3,489	\$3,937	\$2,379	\$3,202.50	\$18,052.10	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
2,445' fiber cable one wall mounted FDP in Mineral County Alternative School (50 Clary St)	MR10008 133-138 Mineral County Alternative School extra capacity 42 DARK Fibers	This fiber will be terminated at pole 9100/139 Piedmont St and go to 50 Clary St Mineral County Alternative School. LCR=2,445' fiber cable Spreadsheet=2,898 fiber cable Difference=453' Inaccurate estimating Environmental Impact=2,445' fiber existing path

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature:  Frontier Representative

9/13/2011

Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

NA	SHPO Clearance
NA	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to; signage, environmental assessment, etc.



Signature: Teresa Schuller, Environmental Project Manager

9/14/2011

Date

Approved: _____

Signature:  WVOT John D. Dunlap, Director Infrastructure Design and Operations

9/16/2011

Date

Approved: _____

X

Signature:  GIT Michael L. Todorovich, Project Investigator/Project Director

9/15/2011

Date