

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****

Community Anchor Institution (CAI)	Pickens Elementary/High School	County:	Randolph
Tenant:	State of WV - BTOP Funding		
LCR #:	0842414	FTR Project #:	1193230
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson
Telephone #:	304-957-6905	Telephone #:	304.344.7232

Address:		One Panther Pl Pickens, WV 26230		Building Type: (Select from drop-down):						
GPS Start:		38.70583 / 080.20143		Educational Institution						
GPS Stop:		38.64930 / 080.21471		Educational Institution						
Brief description of the special construction work: Place approximately 31,945' of aerial and buried fiber cable to Pickens Elementary/ High School Demarc Point										
Pathways										
Description	Acct code	Footage / Quantity	(existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Buried Fiber	2422.35	1000	New	\$1,500	\$2,000	\$2,655	\$500		\$6,655.00	Fiber entrance route
Aerial Fiber	2421-201	30945	New	\$130,072	\$42,960	\$124,027	\$23,363		\$320,422.00	100% reusable fiber route
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
TOTAL		31,945		\$131,572.00	\$44,960	\$126,682	\$23,863	\$0.00	\$327,077.00	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
	Broadband use 2 Fibers	Spreadsheet = 2791 FT 31945 FT Difference due to inaccurate records and different route than copper entrance. Customer to place sleeve in wall for fiber entrance cable to communication room. Fiber will be terminated in a WIC-012 at DEMARC.
	extra capacity 46 Fibers	
PL 11 POLES, 19 ANC/GUYS, 31,945' FIBER CABLE		

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature:  Frontier Representative Date: 10/28/2011


DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

X	SHPO Clearance	* BUILDING IS MORE THAN 50 YEARS OLD AND MAY REQUIRE A NEW PORTAL. BMPs DO apply.
X	WVDEP Storm Water Clearance	
NA	COE Clearance	
X	WVDNR Clearance	
X	USFWS Clearance	

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.

Signature:  Teresa Schuller, Environmental Project Manager Date: 4/5/2012

Approved:  Signature: WVOT John D. Dunlap, Director Infrastructure Design and Operations Date: 5/2/2012

Approved: X  Signature: GIT Michael L. Todorowich, Project Investigator/Project Director Date: 5/1/2012