

**Location Construction Request (LCR) and Approval Form**

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

**\*\*All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to [BTOP.LCR@wv.gov](mailto:BTOP.LCR@wv.gov) for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.\*\***


Community Anchor Institution (CAI) Tenant:	Harrisville Elementary School	County:	Ritchie
Customer:	State of WV - BTOP Funding		
LCR #:	BB43A04	FTR Project #:	1205787
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson
Telephone #:	304.957.6905	Telephone #:	304.344.7232

Address:		1201 E Main St., Harrisville, WV 26362			Building Type: (Select from drop-down):		Educational Institution			
CO:		Pennsboro			GPS Start:	39.2138 -81.0411		Right of Way Considerations:		
					GPS Stop:	39.21343 -81.0446				
Brief description of the special construction work. Place fiber from Joint Owned pole 1010721 to Harrisville Elementary School.										
Pathways (existing or new)										
Description	Acct code	Footage / Quantity	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability	
Aerial Fiber	82C	300	New	\$121	\$5,640	\$537	\$2,627	\$0	\$8,924.89	100% reusable non-feeder route
Underground Fiber	85C	1300	New	\$603	\$0	\$1,672	\$3,025	\$6,744	\$12,043.60	100% reusable non-feeder route
Entrance Fiber	82C	150	New	\$297	\$0	\$0	\$0	\$0	\$296.54	Entrance cable
Poles	1C	1	New	\$117.09	\$0	\$100	\$0	\$0	\$217.09	100% reusable non-feeder route
Poles	1M	1	Existing	\$235.69	\$0	\$0	\$0	\$0	\$235.69	100% reusable non-feeder route
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
<b>TOTAL</b>		1,752		\$1,372.52	\$5,640	\$2,309	\$5,652	\$6,744.00	\$21,717.81	

**BTOP Specific Information:**

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
Poles = 1 Anchors = 0	Broadband use	Place 50' coil at new Joint Owned pole, X-281, then slack span to Harrisville Elementary School.  Estimated Build: 4,390' Actual Build: 2,400' Difference: 1,990'. Difference between estimated/actual may be attributed to Frontier's lack of facility records for this community. Customer provided building penetration required.
	extra capacity	

**I hereby certify the estimates contained on this LCR approval form are true and accurate.**

Signature:  Frontier Representative

Date: 8/15/2011

**DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY**

**Special Award Conditions: (programmatic)**

NA	SHPO Clearance
NA	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.

Signature:  Teresa Schuller, Environmental Project Manager

Date: 10/14/2011

Approved:  Signature: WVOT John D. Dunlap, Director Infrastructure Design and Operations

Date: 10/18/2011

Approved: X Signature:  GIT Michael L. Todorovich, Project Investigator/Project Director

Date: 10/17/2011