

### Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

**\*\*All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to [BTOP\\_LCR@wv.gov](mailto:BTOP_LCR@wv.gov) for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.\*\***

Community Anchor Institution (CAI) Tenant:	WEBSTER COUNTY EMERGENCY OPS CENTER	County:	WEBSTER
Customer:	State of WV - BTOP Funding		
LCR #:	BB51A09	FTR Project #:	1205902
State Contact:	Cindy Smith	FTR Contact:	John Tipton
Telephone #:	304.957.6905	Telephone #:	304-788-0307

Address:		210 Back Fork Street, Webster Springs			Building Type: (Select from drop-down):		Permanent Governmental			
CO:		WEBSTER SPRINGS		GPS Start:	38.479345 -80.412007		GPS Stop:	38.479699 -80.4116		
Brief description of the special construction work: Starting from the Lead 5000 Pole 7, Place 167 feet of 48 count aerial fiber cable, 110 feet of 48 count entrance fiber cable, and one 48 port wall mounted FDP.										
<b>Pathways</b>										
Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial Fiber		167	Existing	\$334	\$234	\$281	\$147	\$251	\$1,246	
Underground Fiber										
Entrance Fiber		110	Existing	\$220	\$500	\$350	\$500		\$1,570	
<b>TOTAL</b>		<b>277</b>		<b>\$554</b>	<b>\$734</b>	<b>\$631</b>	<b>\$647</b>	<b>\$251</b>	<b>\$2,816</b>	

**BTOP Specific Information:**

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
277 feet fiber cable one wall mounted FDP at Emergency Ops Center	Broadband use	This fiber will be spliced at Lead 5000 Pole 7, and terminated at Emergency Ops Center LCR=491 feet fiber cable Spreadsheets=1,584 feet fiber cable Difference=1,307 feet Inaccurate estimating
	extra capacity	
	1-6 Emergency Center	
	7-48 Dark	

**I hereby certify the estimates contained on this LCR approval form are true and accurate.**

  
 Signature: \_\_\_\_\_ Date: **10/31/2011**

Signature: Frontier Representative Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

**Special Award Conditions: (programmatic)**

NA	SHPO Clearance
NA	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.

  
 Signature: \_\_\_\_\_ Date: **11/3/2011**  
 Signature: Teresa Schuller, Environmental Project Manager Date

Approved: \_\_\_\_\_  
 Signature:  **WVOT John D. Dunlap, Director Infrastructure Design and Operations** Date: **11/7/2011**

Approved: **X** \_\_\_\_\_  
 Signature:  **GIT Michael L. Todorovich, Project Investigator/Project Director** Date: **11/4/2011**