

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****

Community Anchor Institution (CAI) Tenant:	Mt Top Public Library	County:	Grant
Customer:	State of WV - BTOP Funding		
LCR #:	BB12A08	FTR Project #:	1206022
State Contact:	Cindy Smith	FTR Contact:	John Tipton
Telephone #:	304.957.6905	Telephone #:	304-788-0307

Address:	PO Box 61		Building Type: (Select from drop-down):						
		GPS Start:	39.26982 -79.26113						
CO:	Gorman	GPS Stop:	39.27447 -79.24032						
Right of Way Considerations:									
Brief description of the special construction work. Starting from Lead 1 Pole 186 1/2 . Place 7403 feet of 144 count aerial fiber cable then 1018 feet of 48 count aerial fiber cable, At Lead 4 Pole 5 place 428 feet of 48 count buried fiber cable then 74 feet of 48 count entrance fiber cable, and one 48 port outside wall mounted FDP.									
Pathways									
Description	Acct code	Footage / Quantity	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial Fiber	2421-201	8421	Existing	\$16,842	\$11,789	\$14,147	\$7,410	\$12,632	\$62,821
Underground Fiber	2422-201	428	New	\$856	\$599	\$719	\$377	\$642	\$3,193
Entrance Fiber	2422.201	74	Existing	\$148	\$500	\$350	\$500		\$1,498
TOTAL		8,923		\$17,846	\$12,889	\$15,216	\$8,287	\$13,274	\$67,512

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
8923 feet fiber cable one wall mounted Outside FDP at Mt Top Public Library 1 anchor attached to existing pole.	Broadband use 45-46 Mt Top Library	This fiber will be originate from Lead 1 Pole 186 1/2 with 144 fiber cable placed to Lead 1 Pole 24, then a 48 fiber aerial cable to Lead 4 Pole 5, then buried 48 fiber cable to Lead 4 Ped 7 then buried entrance cable placed to the Mt Top Public Library LCR=8923 feet fiber cable Spreadsheet=1334 feet fiber cable Difference=7589 feet Inaccurate estimating
	extra capacity 1-44 & 47-48 Dark	

I hereby certify the estimates contained on this LCR approval form are true and accurate.


 Signature: Mark M. ... 9/13/2011
Date

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

X	SHPO Clearance
X	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.


 Signature: Teresa A. Schuller 3/5/2012
Date

Approved: _____
 Signature: John D. Dunlap 3/7/2012
Date

Approved: X _____
 Signature: Michael L. Todorovich 3/7/2012
Date