

Location Construction Request (LCR) and Approval Form

This approval form is a **REQUIREMENT** and approval must be obtained from the Grant Implementation Team (GIT) **PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION**. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance. Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.****

Community Anchor Institution (CAI)	SAM PERDUE JUVENILE CENTER	County:	MERCER
Tenant:	State of WV - BTOP Funding		
Customer:	BB27A04		
LCR #:	BB27A04	FTR Project #:	1211258
State Contact:	Cindy Smith	FTR Contact:	Jason Anderson
Telephone #:	304.957.6905	Telephone #:	304.344.7232

Address:	843 SHELTER RD PRINCETON, WV	GPS Start:	37.33262-81.12683	Building Type: (Select from drop-down):	Single tenant Building					
CO:	Central Office = Green Tree RSC PRTN Approximate footage to Central Office is 5500 feet.	GPS Stop:	37.33157-81.12718	Right of Way Considerations:						
Brief description of the special construction work. Place a total of 1111 feet of 48 fiber cable from an existing splice point at P5-03 L726 to the equipment room of the Sam Perdue Juvenile Center. A new 48 Fiber Wall Mounted Panel will be installed in the equipment room. The fiber will be lashed to an existing cable and utilize the existing mast head head that already has our existing copper cable that serves this location.										
Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial Fiber	2421-201	1001	Existing	\$884	\$2,676	\$1,319	\$640	\$673	\$6,095.71	100% reusable feeder route
Entrance Fiber	2421-201	110	Existing	\$2,381	\$2,676	\$1,318	\$640	\$98	\$7,105.84	Entrance cable
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
									\$0.00	
TOTAL		1,111		\$3,264.97	\$5,352	\$2,636	\$1,280	\$770.00	\$13,303.17	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:	Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
1011' 48 fiber cable (1) 48 port wall mounted FDP in the 911 Center (1) 20' 48 fiber pigtail	Broadband use SSF1,121-126 extra capacity SSF1,42Dd	This fiber will be terminated at an existing fiber splice at P5-03 L726 and in the Sam Perdue Juvenile Center. LCR BB27A04 - 1111' fiber cable-Spread sheet 500' fiber cable-Difference 611' due to alternate route to obtain ground clearance over parking areas. 1111' fiber existing path.

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature:  frontier representative

Date: 11/29/2011

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

SHPO Clearance
WVDEP Storm Water Clearance
COE Clearance
WVDNR Clearance
USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to; signage, environmental assessment, etc.

Signature: Teresa Schuller, Environmental Project Manager

Date

Approved: _____
Signature: WVOT John D. Dunlap, Director Infrastructure Design and Operations

Date

Approved: _____
Signature: GIT Michael L. Todorovich, Project Investigator/Project Director

Date