Location Construction Request (LCR) and Approval Form

This approval form is a REQUIREMENT and approval must be obtained from the Grant Implementation Team (GIT) PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance . Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.*****

Community Anchor Institution (CAI) Tenant:	**Central Dispatch**	**County:**	Berkeley
Customer:	**State of WV - BTOP Funding**		
LCR #:	BB02A12	**FTR Project #:**	1204528
State Contact:	Cindy Smith	**FTR Contact:**	John Tipton
Telephone #:	304.957.6905	**Telephone #:**	304-788-0307

Address:	**802 Emmit Rouch Drive**			**Building Type: (Select from drop-down):**
		GPS Start:	39.4463 -77.9658	Permanent Governmental
CO:	**Martinsburg**	**GPS Stop:**	39.4469 -77.9650	**Right of Way Considerations:**
Brief description of the special construction work.	Starting from the Lead 1344 Pole 1. Place 450 feet of 48 count aerial fiber cable, 100 feet of 48 count entrance fiber cable, and one 48 port wall mounted FDP.			

Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial Fiber	2421-201	450	Existing	$900	$630	$756	$396	$675	$3,357	
Entrance Fiber	2422.201	100	Existing	$200	$500	$350	$500	$150	$1,550	
TOTAL		**550**		**$1,100**	**$1,130**	**$1,106**	**$896**	**$825**	**$5,057**	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:		Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
550 feet fiber cable one wall mounted FDP in Central Dispatch	Broadband use	1-6 Juvenile Detention 7-12 Central Dispatch	This fiber will be spliced at Lead 1344 Pole 1 and terminated in Berkely County Sherrif Central Dispatch LCR=550 feet fiber cable Spreadsheet=6500 feet fiber cable Difference=5950 feet Inaccurate estimating Shared feeder route from Martinsburg CO This LCR is dependent on LCR BB02A05 being built first Customer will need to provide 48"x48" Back Board space to mount the FDP preferably within 50 feet of the cable entrance
	extra capacity	13-144 Dark	

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature: *Frontier Representative* — **6/20/2011** *Date*

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

X	SHPO Clearance
X	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.

Signature: *Teresa Schuller, Environmental Project Manager* — **10/24/2011** *Date*

Approved: _____ *Signature:* ***WVOT John D. Dunlap ,*** *Director Infrastucture Design and Operations* — 10/31/2011 *Date*

Approved: X *Signature:* ***GIT Michael L. Todorovich*** *, Project Investigator/Project Director* — 10/27/2011 *Date*