Location Construction Request (LCR) and Approval Form

This approval form is a REQUIREMENT and approval must be obtained from the Grant Implementation Team (GIT) PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

*****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance . Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.*****

Community Anchor Institution (CAI) Tenant:	**VALLEY HEALTH - HUNTINGTON HIGH**	**County:**	CABELL
Customer:	**State of WV - BTOP Funding**		
LCR #:	BBO6A21	**FTR Project #:**	1211207
State Contact:	Cindy Smith	**FTR Contact:**	Jason Anderson
Telephone #:	304.957.6905	**Telephone #:**	304.344.7232

Address:	**#1 HIGHLANDER WAY, HUNTINGTON, WV 25701**			**Building Type: (Select from drop-down):**
CO:	**Central Office = Huntington HNTNWVDT**	**GPS Start: 38.40934**	-82.43884	Multi-tenant Building
	Approximate Footage to Central Office is 32,500'	**GPS Stop: 38.393482**	-82.39911	**Right of Way Considerations:**
Brief description of the special construction work.	PROJECT PROVIDES 6 NEW FIBERS TO THE EXISTING FIBER PANEL IN HUNTINGTON HIGH SCHOOL. VALLEY HEALTH WILL NEED ACCESS TO THIS PANEL VIA NEW CONDUIT OR SPACE TO MOUNT EQUIPMENT IN RELAY RACKS. (VALLEY HEALTH TO EQUIPMENT ROOM WITH FIBER PANEL, APPROXIMATELY 100' APART)			

Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Underground Fiber	85C	1500	New	$2,861	$5,642	$12,032	$2,301		$22,836.90	100% reusable feeder route
Aerial Fiber	82C		Existing		$2,821		$529		$3,350.07	100% non-reusable
Entrance Fiber	82C		Existing	$90	$2,821	$978	$1,467		$5,355.96	Entrance cable
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
TOTAL		**1,500**		**$2,951.06**	**$11,283.80**	**$13,010.86**	**$4,297.21**	**$0.00**	**$31,542.92**	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:			Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
	Broadband use	6 Underground Section	6 High School	LCR=1500' of Fiber Cable SPREADSHEET= No Fiber footage on original spreadsheet 1500' of Fiber Between Manholes in Huntington (starting at LAT: 38.40934, LONG: -82.43884 and ending at LAT: 38.40873, LONG: -82.44236) FIBER TERMINATED: To existing fiber panel at Huntington High School, Manhole E11 to existing 72 fiber cable, and Manhole E9 to existing 216 fiber cable.
1500' OF 216 FIBER, 1-6 FIBER SC CONNECTOR PANEL, 1 - 12 FIBER RIBBON FANOUT, AND 2058' OF INNERDUCT	extra capacity	210 Underground Section	0 High School	

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature: *Frontier Representative* — **12/7/2011** *Date*

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

X *	**SHPO Clearance**
NA	**WVDEP Storm Water Clearance**
NA	**COE Clearance**
X	**WVDNR Clearance**
X	**USFWS Clearance**

*** Building has an existing portal and the building was constructed less than 50 years ago. BMPs do NOT apply.**

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.

Signature: ***Teresa Schuller, Environmental Project Manager*** — **2/17/2012** *Date*

Approved: _____ *Signature:* ***WVOT John D. Dunlap ,*** *Director Infrastucture Design and Operations* — 2/23/2012 *Date*

Approved: X *Signature:* ***GIT Michael L. Todorovich ,*** *Project Investigator/Project Director* — 2/21/2012 *Date*