Location Construction Request (LCR) and Approval Form

This approval form is a REQUIREMENT and approval must be obtained from the Grant Implementation Team (GIT) PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance . Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.*

Community Anchor Institution (CAI) Tenant:	PRESSLEY RIDGE @ GARDEN FARMS	County:	CABELL
Customer:	State of WV - BTOP Funding		
LCR #:	BB06A35	FTR Project #:	1220603
State Contact:	Cindy Smith	FTR Contact:	Mark McKenzie
Telephone #:	304 957 6905	Telephone #:	304-347-1414

Address:	2580 Grant Gardens Road, Ona WV 25545			Building Type: (Select from drop-down):
	Central Office = Milton MLTNWVMN	GPS Start: 38.427795	-82.204567	Educational Institution
CO:	Approximate Footage to Central Office is 25,000'	GPS Stop: 38.433936	-82.203358	Right of Way Considerations:
Brief description of the special construction work.	Provide 48 fibers (6 active) and new 24 position fiber panel to 2580 Grant Gardens Rd. To be placed in basement equipment room of Pressley Ridge.			

Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Entrance Fiber	257C	260	New	$697	$2,990	$2,299	$926	$0	$6,911.37	Entrance cable
Aerial Fiber	82C	3815	New	$2,935	$13,455	$13,470	$3,855	$7,928	$41,642.91	100% reusable feeder route
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
TOTAL		4,075		$3,632.37	$16,445.00	$15,768.58	$4,780.83	$7,927.50	$48,554.28	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:		Additional Comments: (Include location where fiber is terminated and explanation of discrepancies between planned and actual)
4075' of 48 fiber cable, 1-24 position fiber panel, and 1-1800' reel of 3way innerduct.	Broadband use	6	MN30004,67-72 B,7-24 DD,25-48 New fiber to be terminated at existing frontier splice at 9022pole1112. (GPS start location) New fiber to be terminated at new fiber panel at 2580 Grant Gardens (Pressley Ridge). (GPS stop location) Contractor's to provide tree trimming service along US RTE 60 and Grant Gardens Rd.
	extra capacity	42	

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature: *Frontier Representative* — 9/20/2012 *Date*

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

X	SHPO Clearance
X	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance

Building is less than 50 years old; the BMPs do NOT apply.

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.

Signature: *Teresa Schuller, Environmental Project Manager* — 10/18/2012 *Date*

Approved: _____ Signature: *WVDT John D. Dunlap, Director Infrastucture Design and Operations* — 1-3-13 *Date*

Approved: X Signature: *GIT Michael L. Todorovich, Project Investigator/Project Director* — 10/18/2012 *Date*