Location Construction Request (LCR) and Approval Form

This approval form is a REQUIREMENT and approval must be obtained from the Grant Implementation Team (GIT) PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance . Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.*

Community Anchor Institution (CAI) Tenant:	**GILMER COUNTY COURTHOUSE**		**County:**	GILMER
Customer:	**State of WV - BTOP Funding**			
LCR #:	BB11A01		**FTR Project #:**	1208777
State Contact:	Cindy Smith		**FTR Contact:**	Jason Anderson
Telephone #:	304.957.6905		**Telephone #:**	304.344.7232

Address:	**10 HOWARD STREET**			**Building Type: (Select from drop-down):**
		GPS Start:	38.93397 -8083832	Multi-tenant Building
CO:	**GLENVILLE---1200' TO C.O.**	**GPS Stop:**	38.934028 -80.836333	**Right of Way Considerations:**
Brief description of the special construction work.	PLACE FIBER CABLE TO GILMER COUNTY COURTHOUSE			

Description	**Acct code**	**Footage / Quantity**	**Pathways (existing or new)**	**Material Investment**	**Engineering Dollars**	**Placing Dollars**	**Splicing Dollars**	**Vendor/ Contractor**	**Total**	**Reinforcement/Reusability**
Aerial Fiber	82C	700'	Existing	$1,000	$3,000	$1,721	$689	$2	$6,412.00	100% reusable non-feeder route
Entrance Fiber	82C	175'	New	$434	$1,784	$172	$1,032	$0	$3,422.06	Entrance cable
Poles	1C	3	New	$1,691	$1,340	$2,064	$0	$3	$5,097.52	100% reusable non-feeder route
Aerial Fiber	82C	100'	New	$228.40	791.00	688.00	86.00	$2.00	$1,793.40	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
TOTAL		**975**		**$3,352.98**	**$6,915**	**$4,645**	**$1,807**	**$7.00**	**$16,726.98**	

BTOP Specific Information:

Breakdown of Material Investment	**Fiber Counts:**		**Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)**
POLES=2 PUSH BRACE=1 FIBER CABLE=975'	**Broadband use**	**2 FIBERS**	**SPREADSHEET=697'** **LCR=975'** **DIFFERENCE DUE TO TAKING A DIFFERENT ROUTE.** **CUSTOMER TO PLACE SLEEVE IN WALL FOR FIBER ENTRANCE CABLE.**
	extra capacity	**46 FIBERS**	

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature: *Frontier Representative* — **8/29/2011** *Date*

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

X *	**SHPO Clearance**
NA	**WVDEP Storm Water Clearance**
NA	**COE Clearance**
X	**WVDNR Clearance**
X	**USFWS Clearance**

*** Building is more than 50 years old and requires a new portal; thus, BMPs apply.**

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to:environmental assessment, etc.

Signature: ***Teresa Schuller, Environmental Project Manager*** — **12/22/2011** *Date*

Approved: _____ *Signature:* ***WVOT John D. Dunlap ,*** *Director Infrastucture Design and Operations* — 12/22/2011 *Date*

Approved: X *Signature:* ***GIT Michael L. Todorovich ,*** *Project Investigator/Project Director* — 12/22/2011 *Date*