Location Construction Request (LCR) and Approval Form

This approval form is a REQUIREMENT and approval must be obtained from the Grant Implementation Team (GIT) PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance . Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.*****

Community Anchor Institution (CAI) Tenant:	WEST PRESTON MIDDLE SCHOOL	County:	PRESTON
Customer:	State of WV - BTOP Funding		
LCR #:	BB39A13	FTR Project #:	1196841
State Contact:	Cindy Smith	FTR Contact:	John Tipton
Telephone #:	304.957.6905	Telephone #:	304-788-0307

Address:	167 SOUTH MAIN STREET,MASONTOWN WV. 26542				Building Type: (Select from drop-down):
		GPS Start:	39.5387/-79.8035		Educational Institution
CO:	MASONTOWN	GPS Stop:	39.5522/-79.7974		Right of Way Considerations:
Brief description of the special construction work.	PLACING AERIAL FIBER CABLE (REVISED LCR)				

Description	Acct code	Footage / Quantity	Pathways (existing or new)	Material Investment	Engineering Dollars	Placing Dollars	Splicing Dollars	Vendor/ Contractor	Total	Reinforcement/Reusability
Aerial	1439-201	27930	Existing	$135,030	$8,920	$27,075	$23,534	$0	$0.00	100% reusable non-feeder route
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
TOTAL		27,930		$135,030.00	$8,920	$27,075	$23,534	$0.00	$223,742.85	

BTOP Specific Information:

Breakdown of Material Investment	Fiber Counts:		Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)
27246 FEET FIBER 288 AERIAL-684 FEET FIBER 48 AERIAL-288 FRAME MOUNTED PATCH PANELS-48 FRAME MOUNTED PATCH PANELS	Broadband use	1-6 +7-48 DARK	This fiber will terminate at WEST PRESTON MIDDLE SCHOOL 27246 feet fiber cable Spreadsheet 1000 feet fiber cable Difference =26246 feet incurrate estimating
	extra capacity	7-48 DARK FUTURE USE	Enviromental impact=27246 fiber existing path This is a revised LCR. The fibers from the Reedsville CO to the Masontown remote were exhausted so we needed to make a homerun from the Reedsville central office.

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature: *Frontier Representative* — **10/5/2011** *Date*

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

NA	SHPO Clearance
NA	WVDEP Storm Water Clearance
NA	COE Clearance
X	WVDNR Clearance
X	USFWS Clearance

Original LCR was approved on 5/18/11 for 1,514 aerial feet.

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to: environmental assessment, etc.

Signature: *Teresa Schuller, Environmental Project Manager* — **10/10/11 revised LCR** *Date*

Approved: _____ *Signature:* ***WVOT John D. Dunlap ,*** *Director Infrastucture Design and Operations* — 10/18/2011 *Date*

Approved: X *Signature:* ***GIT Michael L. Todorovich ,*** *Project Investigator/Project Director* — 10/13/2011 *Date*