Location Construction Request (LCR) and Approval Form

This approval form is a REQUIREMENT and approval must be obtained from the Grant Implementation Team (GIT) PRIOR TO COMMENCEMENT OF ANY AND ALL CONSTRUCTION. Failure to obtain this signed approval for fiber could result in a revoking of the grant monies and fines with the various state and federal agencies.

*****All Community Anchor Institutions (CAIs) location construction requests (LCRs) must be submitted to BTOP_LCR@wv.gov for approval. Upon receipt, the request will first be compared to the EA for compliance . Once the Special Awards Conditions are confirmed, it will be considered for approval by the GIT and WVOT.*****

Community Anchor Institution (CAI) Tenant:	**Region 8–Planning and Development Council (Grant, Hampshire Hardy,Mineral, Pendleton)**	**County:**	Grant
Customer:	**State of WV - BTOP Funding**		
LCR #:	BB12A10	**FTR Project #:**	1210258
State Contact:	Cindy Smith	**FTR Contact:**	John Tipton
Telephone #:	304.957.6905	**Telephone #:**	304-788-0307

Address:	**PO Box 849**		**Building Type: (Select from drop-down):**
		GPS Start: 38.9934/ -79.1224	Permanent Governmental
CO:	**Petersburg**	**GPS Stop:** 38.9914/ -79.1432	**Right of Way Considerations:**
Brief description of the special construction work.	Place 5020' of 288 count fiber cable, 7225' of 144 count fiber cable and 2815' of 48 count fiber cable		

Description	**Acct code**	**Footage / Quantity**	**Pathways (existing or new)**	**Material Investment**	**Engineering Dollars**	**Placing Dollars**	**Splicing Dollars**	**Vendor/ Contractor**	**Total**	**Reinforcement/Reusability**
Underground Fiber	1439.201	2,270	Existing	$29,158	$3,568	$16,520	$10,120	$0	$59,365.82	100% reusable feeder route
Aerial Fiber	1439.201	9975	Existing	$21,882	$3,568	$11,272	$15,688	$0	$52,410.00	100% reusable feeder route
Entrance Fiber	1439.201	2815	Existing	$11,669	$1,784	$4,688	$3,088	$0	$21,228.83	Entrance cable
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
									$0.00	
TOTAL		**15,060**		**$62,708.65**	**$8,920**	**$32,480**	**$28,896**	**$0.00**	**$133,004.65**	

BTOP Specific Information:

Breakdown of Material Investment	**Fiber Counts:**		**Additional Comments: (include location where fiber is terminated and explanation of discrepancies between planned and actual)**
15060' fiber cable **one wall mounted FDP in Region 8** **one rack mounted FDP in CO**	**Broadband use**	**193-240,REGION 8**	**This fiber will be terminated in the Petersburg CO and Region 8.** **LCR=15060' fiber cable** **Spreadsheet=14000' fiber cable** **Difference=1060' Inaccurate estimating.** **Environmental Impact=15060' fiber existing path**
	extra capacity	**1-48,BCI** **49-96,DORCAS SCHOOL** **97-144,DARK** **145-192,GRANT CO 911** **241-288,DARK**	

I hereby certify the estimates contained on this LCR approval form are true and accurate.

Signature: ***Frontier Representative*** **9/30/2011** *Date*

DO NOT WRITE BELOW THIS LINE - EA, GIT and WVOT use ONLY

Special Award Conditions: (programmatic)

	SHPO Clearance
	WVDEP Storm Water Clearance
	COE Clearance
	WVDNR Clearance
	USFWS Clearance

I hereby certify the information contained on this approval form is true and accurate, made in complete compliance with this grant, and meets all Special Award Conditions (SAC), including but not limited to; signage, environmental assessment, etc.

Signature: ***Teresa Schuller, Environmental Project Manager*** *Date*

Approved: _____

Signature: ***WVOT John D. Dunlap ,*** *Director Infrastucture Design and Operations* *Date*

Approved: _____

Signature: ***GIT Michael L. Todorovich*** *, Project Investigator/Project Director* *Date*